

TOWNSHIP OF WALL

RESOLUTION NO. 22-0143

**AUTHORIZATION TO AMEND THE PROFESSIONAL SERVICES CONTRACT
WITH MOTT MACDONALD FOR ENGINEERING SERVICES FOR
EMERGENCY GENERATORS AT THE MUNICIPAL FACILITIES FOR AN
ADDITIONAL \$37,500.00 FOR A TOTAL AMOUNT NOT TO EXCEED \$122,000.00**

WHEREAS, a professional services contract was awarded to Mott MacDonald by way of Resolution No. 19-0633 based on the proposal of Mott MacDonald dated May 16, 2019 to for engineering services for emergency generators at the Municipal Facilities; and

WHEREAS, by way of correspondence, dated January 6, 2022, Mott MacDonald advised the Township Engineer that due to unforeseen issues related to receiving permits from the Township's Construction Department based on the original design plans and subsequent change orders the revised notice to proceed was issued to DEE-EN Electrical Contracting on June 3, 2021; and

WHEREAS, with a contract duration of 180 calendar days, the revised contract completion date is November 29, 2021; and

WHEREAS, due to delays in delivery of the generator and automatic transfer switches and the redesign costs of the Marconi Pump Station elevated pad, the contractor will be requesting an additional extension to the contract completion date; and

WHEREAS, Mott MacDonald has also continued to support the Township with various construction administration needs during the extended delay caused by the aforementioned issues; and

WHEREAS, Mott MacDonald seeks an amendment to its contract to reflect those efforts as well as an increased budget to continue its engineering administration services through the next phase of the project; and

WHEREAS, the budget proposed by Mott MacDonald also includes any additional contract administration and inspections required to complete the project.

WHEREAS, Mott MacDonald requested an amendment to its contract with the Township to increase its budget by an additional \$37,500.00 for a total amount not to exceed \$122,000.00; and

WHEREAS, the Township Engineer reviewed and approved the request of Mott MacDonald; and


WHEREAS, the Township Engineer recommends authorization of the amendment to the Mott MacDonald contract; and

WHEREAS, certification of availability of funds is hereby provided by the Township's Chief Financial Officer.

NOW, THEREFORE, BE IT RESOLVED that the contract for professional services awarded to Mott MacDonald with regard to engineering services for emergency generators at the Municipal Facilities is hereby increased by an additional \$37,500.00 to an amount not to exceed \$122,000.00 based on the terms and scope of services set forth in the letter dated January 6, 2022 submitted by Mott MacDonald.

BE IT FURTHER RESOLVED that the Mayor, or his designee, is hereby authorized and directed to take such ministerial actions as are necessary to effectuate the provisions of this resolution.

I, Roberta Lang, Municipal Clerk of the Township of Wall in the County of Monmouth and the State of New Jersey, do hereby certify that the foregoing is a correct and true copy of a resolution adopted by the Mayor and Council of the Township of Wall in the County of Monmouth in the State of New Jersey at a meeting held on January 26, 2022.




Roberta M. Lang, RMC
Municipal Clerk

Certification

I, Tom O'Hara, Chief Financial Officer of the Township of Wall, do hereby certify to the Township Committee of the Township of Wall that funds are available for the service contract with Mott MacDonald for engineering services for emergency generators at the municipal facilities in the total (not to exceed) amount of \$122,000.00 (one hundred twenty-two thousand dollars and zero cents).

Capital		
Account	Description	Amount
C-08-55-579-000-400	Ordinance 18-2016	\$37,500.00



Tom O'Hara,
Chief Financial Officer

Date: 1/26/22